

CC 1st & Final Bill					
ABSTRACT OF COST					
Name of Work:-	Installation of CCTV Camera in Outskirt of Sector 45 Ward no. 34 Chandigarh. (Work No. 30/18th L.S.)				
Agency:-	M/s Versatile, House No. 2246, Sector-15C, Chandigarh				
Authority No.:-	EE(Electrical) vide Endst No 625-30 Dated 02.04.2025				
Head	MPLAD				
Date of start:-	02.04.2025				
Date of Completion:-	07.07.2025				
Date of Measurement:-	08.07.2025				
S. No	DESCRIPTION OF ITEM	Qty	Unit	Part Rate	Amount
1	Item No. 1 as per allotment Supply, erection, testing and commissioning OF 1 Image Sensor 1/3" Progressive Scan CMOS 2 Min. Illumination Color: 0.01 Lux 3 Wide Dynamic Range Digital WDR 4 Lens 2.8mm/ 4mm 5 Supplement Light IR and White Light 6 Supplement Light Range IR upto 20 meters and White Light upto 15 meters 7 Max. Resolution 1920 × 1080 8 Main stream 25 fps (1920 × 1080, 1280 × 720) 9 Sub-Stream 25 fps (640 × 480, 640 × 360) 10 Video Compression "First stream: H.265, H.264 Second stream: H.265, H.264" 11 Video Bit Rate 32 Kbps to 8 Mbps 12 Protocols TCP/IP, ICMP, HTTP, HTTPS, DHCP, DNS, RTP, RTSP, NTP, IGMP, IPv6, IPv4, UDP, QoS 13 Simultaneous Live View Up to 6 channels 14 User/Host Up to 32 users. 3 levels: administrator, operator and user 15 Image Enhancement BLC, 3D DNR, HLC 16 Ethernet Interface 1 RJ45 10 M/100 M Ethernet port 17 Built in Microphone Must be Supported 18 Basic Event Motion detection, video tampering alarm, exception 19 Linkage Method Notify surveillance center 20 Startup and Operating Conditions -30 °C to 60 °C 21 General Function Heartbeat, mirror, password protection, anti-banding 22 Power Supply 12 VDC PoE 23 Protection IP67 24 Certificate BIS/CE/FCC Approved Makes: Prama. Also install sticker (MPLAD work with the name of M.P.) each and every CCTV camera size of sticker 3"x3" inch. There should be a on site warranty for 1 years. The work should be executed as per Enginner in charge	55	Nos.	4064	223520.00
2	Item No. 2 as per allotment Supply, erection, testing and commissioning 1 IP video input 8-ch 2 Incoming bandwidth 80 Mbps 3 Outgoing bandwidth 80 Mbps 4 "HDMI output resolution" 4K - 4096 x 2160, 2K - 2560 x 1440, 1920 × 1080, 1280 × 1024, 1280 × 720 5 "VGA output resolution" 1920 × 1080, 1280 × 1024, 1280 × 720 6 Video output mode HDMI/VGA simultaneous output 7 Decoding format H.265, H.265+ 8 Recording resolution 8 MP/ 4 MP/ 3 MP/ 1080p/ 720p 9 Network protocols TCP/IP, DHCP, IPv4, IPv6, DNS, DDNS, NTP, SMTP 10 SATA 1 SATA interfaces 11 Capacity Up to 8TB capacity for each HDD 12 Two-way audio 1-ch, RCA 13 Network interface 1 RJ-45 10/100/1000 Mbps selfadaptive Ethernet interface 14 USB interface 2 × USB 2.0 15 Power supply 12 VDC 16 Working temperature -10 to +55° C 17 Certification BIS, CE, FCC Model No.: Prama There should be a on site warranty for 1 years. Also install sticker (MPLAD work with the name of M.P.) each and every CCTV camera size of sticker 3"x3" inch The work should be executed as per Enginner in charge	14	Nos.	9177	128478.00
	Item No. 3 as per allotment Supply, erection, testing and commissioning of LED 18.5 inch Make LG Samsung, panasonic or equivalent. There should be a on site warranty for 1 years. The work should be executed as per Enginner in charge	1	No.	10488	10488.00
3	Item No. 4 as per allotment Supply, erection, testing and commissioning OF poe 4 port giga poe switch Operating Temperature -20 to 55 deg C Operating Humidity 5 - 95% RH Forwarding Capacity 0.86 Mpps Bandwidth 1.2 Gbps Model ESCN04POE2U Additional Details PoE Port: 4x10/100 Mbps Standard IEC61000-4-2 Storage Temperature -40 to 70 deg C Model No.: D-link. There should be a on site warranty for 1 years The work should be executed as per Enginner in charge	18	No.	7866	141588.00
4	Item No. 5 as per allotment Supply, erection, testing and commissioning of HDD 2 TB 2 TB Surveillance Grade HDD S.No. Specification Description 1 Interface SATA 6Gb/s 2 Drive Bays Upto 8 3 MSTR 180 MB/s 4 Cache 256 MB 5 MTBF 1000000 Hrs 6 WRL 180 Model No.: SEGATE There should be a on site warranty for 1 years. The work should be executed as per Enginner in charge	14	Nos.	7866	110124.00
5	Item No. 6 as per allotment Supply, erection, testing and commissioning of Outdoor Rack Plastic Approved Make : D-Link. The work should be executed as per Enginner in charge	14	Nos.	3277	45878.00

	Item No. 7 as per allotment Supply & Erection of PVC Insulated sheathed) Copper Conductor Cable ISI marked size 3 core 1.5 mm ² Supply & Erection of ISI Marked PVC insulated 3 core 1.5mm ² cable of Copper Conductor (Sheathed) make Polycab left bare in pipe of suitable size excluding cost and erection of pipe/pole etc. (i) Cable size 3 core 1.5 mm ² Copper Conductor 1100 Volts Grade. The work shall be executed to the entire satisfaction of Engineer-in-charge.	250	Mtrs.	147	36750.00
7	Item No. 8 as per allotment Supply, erection, testing and commissioning OF PROTECTION BOX FOR CCTV CAMERA SECURE FIRE PVC Square Junction Box for CCTV Camera Mounting 4X4 White Model No. ISI The work shall be executed to the entire satisfaction of Engineer-in-charge	55	No	760	41800.00
8	Item No. 9 as per allotment Supply, erection, testing and commissioning of solid Cable cat 6, 4 pair, UTP, LSZH 305 m Approved Make D-Link, or to be installed camera only. The cable to be approved from the Engineer in Charge.	3200	Mtrs.	53	169600.00
9	Item No. 10 as per allotment Supply and Erection of Angle Iron of bracket of 3' long made out of Angle Iron of size 35x35x6 & fixed on top of G.I. pipe (0.5m) long 4" dia angle to support the bracket complete in all respect with suitable clump and nuts/bolts to the entire satisfaction of the Engineer-in-charge.	48	No.	608	29184.00
10	Item No. 11 as per allotment Supplying, Installing, Testing and Commissioning of 15U Indoor Supplying and fixing suitable size GI box with modular plate and cover in FRLS on surface or in recess, including providing and fixing 6 pin 5/6 & 15/16 amps modular socket outlet and 15/16 amps modular switch, connection etc as required.	14	Nos.	530	7420.00
11	Item No. 12 as per allotment PVC CONDUIT PVC Conduit Supplying & Fixing of following sizes of PVC conduit along with accessories in surface/recess including cutting the wall and making good the same in case of recessed conduit as required. The work shall be executed to the entire satisfaction of Engineer in charge. 25MM	125	Mtrs.	124	15500.00
	Item No. 13 as per allotment Dismantling and Re-erection of G.I. pipe pole 7.5/9 Mtr. Long alongwith Globe Fitting etc & other material complete in all respect. The pole shall be erected 1.5 mtr. below the ground level in 8" internal dia ready made RCC muff. The gap between the pole and the muff shall be filled with the cement concrete 1:2:4. The cost includes all labour and material. The bottom portion upto 1.25 mtr of the pole should be painted with two coats of black bituminous paint after removing the dust. The job shall be completed to the entire satisfaction of Engineer-in-charge.	2	Nos.	1704	3408.00
	Extra item No 1 Providing and fixing of steel name plate of thickness 1mm, 304 grade of size 36"x30" inch for the indication and identification of MPLAD work. The cost include the fixing of plate at the site with help of Drill machine and T&P and misc required at site to be inaugurated by the Hon'ble member of parliament. The work should be executed as per the satisfaction of Engineer in Charge	1	Nos.	12376	12376.00
	TOTAL				976114.00
	Less 3 % as per allotment				29283.42
	Sub Total 3				946831.00
	Contractor Bill Amount Rs. 802399/-				
	Deduction on A/c of I. Tax 1%				8023.99
	Deduction on CGST 1%				8023.99
	Deduction of UGST 1%				8023.99
	Deduction on A/c of L. Cess @ 0.99%				9374.00
	Labour collection @ 0.01%				95.00
	Grand Total				913290.03

Verified amount 946831/-

- 1 Certified that the work has been executed as per CPWD/DNIT specifications.
- 2 No Malwa is lying at site and earth has been duly back filled.
- 3 Water arranged by the firm at its own source.
- 4 Work has been done by the entire satisfaction of Engineer-in-Charge/
- 5 The measurement has been recorded by Manpreet Singh JE. Vide MB No. 197 record entry bill Page no 14-18

Sub-Divisional Engineer
Electrical Sub Division No.3
M.C Chandigarh

Paused for Rs. 946831/- but to be paid Rs. 913290/- nine lakh thirteen thousand two hundred ninety only

(E.E. Singh)
21/07/25

COMPLETION CERTIFICATE

This is certified that **Installation of CCTV Camera in Outskirt of Sector 45 Ward no. 34 Chandigarh. (Work No. 30/18th L.S)** has been completed the work of **"M/s Versatile, House No. 2246, Sector-15C, Chandigarh,"** is satisfactory completed dated 07.07.2025 as per terms and conditions of CPWD manual.


Sub Divisional Engineer,
Electrical Sub Division No.3,
M.C. Chandigarh



CONTINGENT BILL
MUNICIPAL CORPORATION, CHANDIGARH

Form G .13	Detailed bill of contingent charges	Month 20.....
Head of charges Sl No. Of Sub vouchers	Description of charges, number & date of authority for all charges requiring special sanction	No. Of vouches Amount Rs. P.
B. Amt:-	<u>I. Tax @ 1%</u>	<u>8024/-</u>
Name of work:-	Installation of CCTV Cameras in in Outskirt of Sector-45, Ward No.34, Chandigarh. (Work No. 30/18 th L.S)	
Agency:-	M/s Versatile	
	Paid for Rs. 8024/- (Rs. Eight thousand twenty four only) (E.E. Electrical) 29/07/2018	
		<u>8024/-</u>

RECEIVED CONTENTS

Also certified that the expenditure charged in this bill could not with due regard to the interest of the municipal corporation Chandigarh, Chandigarh be avoided. I have satisfied myself that the charges supported by sub vouchers entered in this bill have been really paid with the exceptions noted below, which exceed the balance of the permanent advance and will be paid on receipt of the money drawn on this bill .

Pay Rs.
Examined -----
Accountant -----
Dated-----

Executive Engineer,
Electrical Division,
M.C., Chandigarh.

CONTINGRENT BILL
MUNICIPAL CORPORATION, CHANDIGARH

Form G .13	Detailed bill of contingent charges	Month 20.....
Head of charges SI No. Of Sub vouchers	Description of charges, number & date of authority for all charges requiring special sanction	No. Of vouches Amount Rs. P.
B. Amt:-	<u>L.C.M @ 0.94%</u>	9374/-
Name of work:-	Installation of CCTV Cameras in in Outskirt of Sector-45, Ward No.34, Chandigarh. (Work No. 30/18 th L.S)	
Agency:-	M/s Versatile	
PAID FOR R. 9374/- (R. nine thousand three hundred) Seventy four only (E.E. Elch) 29/01/17		
		9374/-

RECEIVED CONTENTS

Also certified that the expenditure charged in this bill could not with due regard to the interest of the municipal corporation Chandigarh, Chandigarh be avoided. I have satisfied myself that the charges supported by sub vouchers entered in this bill have been really paid with the exceptions noted below, which exceed the balance of the permanent advance and will be paid on receipt of the money drawn on this bill .

Pay Rs.
Examined -----
Accountant -----
Dated-----

Executive Engineer,
Electrical Division,
M.C., Chandigarh.

CONTINGENT BILL
MUNICIPAL CORPORATION, CHANDIGARH

Form G .13	Detailed bill of contingent charges	Month 20.....
Head of charges SI No. Of Sub vouchers	Description of charges, number & date of authority for all charges requiring special sanction	No. Of vouches Amount Rs. P.
B. Amt:-	<u>CUST@ 17.</u>	<u>8024/-</u>
Name of work:-	Installation of CCTV Cameras in in Outskirt of Sector-45, Ward No.34, Chandigarh. (Work No. 30/18 th L.S)	
Agency:-	M/s Versatile	
	Paid for R. 8024/- (R. Eight thousand and twenty four only) 14 (E.E. Eleng) 29/1/18	
		<u>8024/-</u>

RECEIVED CONTENTS

Also certified that the expenditure charged in this bill could not with due regard to the interest of the municipal corporation Chandigarh, Chandigarh be avoided. I have satisfied myself that the charges supported by sub vouchers entered in this bill have been really paid with the exceptions noted below, which exceed the balance of the permanent advance and will be paid on receipt of the money drawn on this bill .

Pay Rs.
Examined -----
Accountant -----
Dated-----

Executive Engineer,
Electrical Division,
M.C., Chandigarh.

CONTINGENT BILL
MUNICIPAL CORPORATION, CHANDIGARH

Form G .13	Detailed bill of contingent charges	Month 20.....
Head of charges SI No. Of Sub vouchers	Description of charges, number & date of authority for all charges requiring special sanction	No. Of vouches Amount Rs. P.
B. Amt:-	<u>UNSTO N</u>	<u>8024/-</u>
Name of work:-	Installation of CCTV Cameras in in Outskirt of Sector-45, Ward No.34, Chandigarh. (Work No. 30/18 th L.S)	
Agency:-	M/s Versatile	
	Paid for R. 8024/- (R. Eight thousand twenty four only) (EE.Elect) 24/01/18	
		<u>8024/-</u>

RECEIVED CONTENTS

Also certified that the expenditure charged in this bill could not with due regard to the interest of the municipal corporation Chandigarh, Chandigarh be avoided. I have satisfied myself that the charges supported by sub vouchers entered in this bill have been really paid with the exceptions noted below, which exceed the balance of the permanent advance and will be paid on receipt of the money drawn on this bill .

Pay Rs.
Examined -----
Accountant -----
Dated-----


 Executive Engineer,
 Electrical Division,
 M.C., Chandigarh.

From

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

To

The Sub Divisional Engineer,
Electrical Sub Division No.3,
Municipal Corporation,
Chandigarh.

Memo No. 1620-21
Dated Chandigarh, the: 02/2/22

Subject: Extra items for the work – Installation of CCTV cameras in outskirts of Sector 45 ward No.34, Chandigarh (Work No.30/18th L.S..

Reference: Your office No.391 dated 30.06.2025.

As recommended by you, sanction is hereby accorded for below mentioned extra items under Clause 12 in favour of M/s Verstaile, House No.2246, Sector 15C, Chandigarh for the above noted subject to financial regularities.

S. No.	Description of item	Qty.	Rate	Amount
1	Providing and fixing of steel name plate of thickness 1mm, 304 grade of size 36" x 30" inch for the indication and identification of MPLAD work. The cost include the fixing of plate at the site with help of Drill machine and T&P and misc required at site to be inaugurated by the Hon'ble Member of Parliament. The work should be executed as per the satisfaction of Engineer-in-charge.	01 No.	Rs.12376/- Each	12376.00
	Total			12376.00
	Less:3.00% as rate quoted by agency		(-)	371.00
	Total			12005.00

Note: i) The Rates are already less as per allotment.
ii) Proper deviation case will be submitted after the completion of the work.

DA/-

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

Dated

Endst. No.

Copy of the above is forwarded to the following for information please:-

1. The Divisional Accountant/Supdt/HDM (Elect.), M.C. Chandigarh.

Executive Engineer,
Electrical Division,
M.C. Chandigarh

F.P.P.

-2-

Subject: Extra items for the Work: Installation of CCTV cameras on outskirts of Sector 45, Ward No. 34, U.T. Chandigarh. (Work Mo. 30/18th L.S.).

The Sub Divisional Engineer Electrical Sub Division No.3, M.C. Chandigarh, has been submitted the case of Extra items at NP 1 vide his letter memo no 391 dated 30.06.2025, for the work subject cited. The above said work was allotted to M/s Versatile, H. No. 2246, Sector 15/C, Chandigarh, for amounting to Rs.9,21,113/- vide memo no 625-30 dated 02.04.2025.


The SDE, E-3, further stated that, as per the guidelines of Hon'ble MP this item is required at site. Accordingly complete case of Extra items is prepared along with AOR and attached herewith. The amount comes out to be Rs.12,005/-.

In view of position explained above, and as recommended by the SDE-E3, M.C. Chd., at NP 1, the case for extra items (under clause 12) amounting to Rs.12,005/- is checked and found in order. The Competency to approve the case as per delegation of powers lies with the Executive Engineer. Therefore the case is submitted for consideration and approval please. Further, the case may please be forwarded to supdt. branch of this office for further necessary action.

Submitted please.


DM 01/07/25

EE (Elect.)
MCC.


11/07/25

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

To
The Sub Divisional Engineer,
Electrical Sub Division No.3,
M.C., Chandigarh.

Memo No. 1768-69

Dated : 15/7/25

Subject:- Deviation-cum-enhancement for the work: Installation of CCTV cameras on outskirts of Sector 45, Ward No.34, U.T., Chandigarh. (Work No.30/18th L.S.).

Ref:- Your office memo No.408 dated 11.07.2025.

As recommended by you, sanction is hereby accorded to deviate the agreement amount from Rs.9,21,113/- to Rs.9,46,831/- i.e. Rs.1,00,786/- i.e 10.94% is hereby approved in favour of M/s Versatile, House No.2246, Sector 15C, Chandigarh in the public interest, subject to condition that the Corporation do not sustain any financial loss on account of delay. That no undue benefit is given to the agency and no other item is left for execution.

1. SDE will ensure that the revised estimate be got approved within a month if required, if that is not done the responsibility for the excess expenditure will be of SDE, who will be personally responsible.
2. That the SDE will be fully responsible himself for the lowest market rates.
3. That there is no undue benefit to the agency and no resultant or otherwise loss to the Municipal Corporation, Chandigarh due to this enhancement.
4. There will be no financial loss to the Municipal Corporation, Chandigarh on account of this enhancement.

Executive Engineer,
Electrical Division,
M.C. Chandigarh.
Dated

Endst. No.

Copy of the above is forwarded to the following for information and necessary action.

1. The Supdt/Divisional Accountant O/o Electrical Division, M.C. Chd.

Executive Engineer,
Electrical Division,
M.C. Chandigarh

15/7/25

14/7/25

DEVIATION-CUM-ENHANCEMENT STATEMENT

Name of Work :- Installation of CCTV cameras on outskirts of Sector 45
Ward No. 34, U.T. Chandigarh. (Work No. 30/18" L.S.)

Name of Agency :- M/s Versatile, H. No. 2246, Sector 15/C, Chandigarh.

1	Administrative Approval	Rs 9.97 Lakh	No 55	Date - 24.02.2025
2	Technical Sanction	Rs 9.97 Lakh	No 12	Date - 07.03.2025
3	Allotment Amount	Rs 9.21.113/-	No 625	Date - 02.04.2025
4	Any item approved under clause 12	Rs 12.005/-	No 1620	Date - 02.07.2025
5	Amount of Actual work done at site	Rs 9.46.831/-		
6	Time Limit	30 Days		
7	Work Completed on date	07.07.2025		
8	Deviated (+) amount	Rs 1,00,786/- (10.94 %)		
9	Deviation over Agreement (+)	Rs 1,00,786/- (10.94 %)		

DELEGATION OF POWER

1	XEN	15% of the contract amount
2	XEN	30 % of the Technical sanction or whichever is less
3	S.E	30 % of the Contract Amount
4	S.E	50% of the Technical Sanction
5	CEMC	Full Power

It is submitted that, the rough cost estimate was administratively by SDE MP IADS vide o/o No. 55 dated 24.02.2025 for amounting Rs. 9.97 Lakh under Head "MP IADS". The detailed estimate was technically sanctioned by this office order No. 12 dated 07.03.2025 amounting to Rs. 9.97 lakh under Head "MP IADS". The work was allotted to M/s Versatile, H. No. 2246, Sector 15/C, Chandigarh, for amounting Rs.9.21.113/- vide this office memo No. 625 dated 02.04.2025. The work stand completed for amounting Rs.9.46.831/- The Sub Divisional Engineer Electrical Sub Division No 3, M.C. Chandigarh, vide his office memo No. 408 dated 11.07.2025 prepared and recommended the case for deviation / enhancement of the said work. There is deviation (+) over agreement amounting to Rs. 1,00,786/- (10.94 %) and agreement amount increase from Rs. 9.21.113/- to Rs. 9.46.831/-

In view of position explained above and as recommended by the SDE E3 M.C. Chd. at NP-1, the case for deviation is checked and found in order. The Competency to approve the case as per delegation of powers lies with the Executive Engineer. Therefore the case is recommended for approval please. Further the case may please be forwarded to supdt. branch of this office for further necessary action.

Submitted please

May
DM 14/7/25

EE (Elect.)
MCC

Approved as recommended

14/7/25

15/7/25

SA

DEVIATION-CUM-ENHANCEMENT

ame of Work:- Installation of CCTV Camera in Outskirt of Sector 45 Ward no. 34 Chandigarh. (Work No. 30/18th L.S)

Agency:- M/s Versatile, House No. 2246, Sector-15C, Chandigarh

Authority:- EE(Electrical) vide Endst No.62530 Dated 02.04.2025

Date of Start:-02.04.2025

Date of Completion:- 07.07.2025

Date of Measurement :- 08.07.2025

S.No	Description of item	As per allotment				As per Actual work done				(+)	(-)	Extra item	Remarks
		Qty	Unit	Rate	Amount	Qty	Unit	Rate	Amount				
1	(ITEM NO.1 as per allotment) Supply, erection, testing an commissioning Of1 Image Sensor 1/3"	51.00	Nos	4064.00	207264.00	55.00	Nos	4064.00	223520.00	16256.00	0.00		As per direction of Area councillor camera quantity increased
2	(ITEM NO.2 as per allotment) Supply, erection, testing an commissioning1 IP video input 8	14.00	Nos	9177.00	128478.00	14.00	Nos	9177.00	128478.00	0.00	0.00		
3	Item No. 3 as per allotment Supply, erection, testing an commissioning LED 18.5 inch	1.00	Nos	10488.00	10488.00	1.00	Nos	10488.00	10488.00	0.00	0.00		
4	(ITEM NO.4 as per allotment) Supply, erection, testing an commissioning 4 port Giga switch	18.00	Nos	7866.00	141588.00	18.00	Nos	7866.00	141588.00	0.00	0.00		
5	(ITEM NO.5 as per allotment) Supply, erection, testing an commissioning of HDD 2 TB	14.00	Nos	7866.00	110124.00	14.00	Nos	7866.00	110124.00	0.00	0.00		
6	Item No. 6 as per allotment Supply, erection, testing an commissioning of Outdoor Rack	14.00	Nos	3277.00	45878.00	14.00	Nos	3277.00	45878.00	0.00	0.00		
7	Item No. 7 as per allotment Supply & Erection of PVC Insulated sheathed) Copper Conductor Cable ISI marked size 3 core 1.5 mm2	550.00	Mtr	147.00	80850.00	250.00	Mtr	147.00	36750.00	0.00	44100.00		Wire used for PO switch and main supply
8	(ITEM NO.8 as per allotment) Supply, erection, testing an commissioning OF PROCTION BOX	45.00	Nos	760.00	34200.00	55.00	Nos	760.00	41800.00	7600.00	0.00		As per councillor direction quantity increased

# NO.9 as per allotment) Supply, erection, testing an commissioning of solid Cable cat 6												
10	Item No. 10 as per allotment Supply and Erection of Angle Iron of bracket of 3 long	45.00	Nos	608.00	27360.00	48.00	Nos	608.00	29184.00	1824.00	0.00	Camera increase i.e. cable Cat-6 increased
11	Item No. 11 as per allotment Supplying and fixing suitable size GI box	14.00	Nos	530.00	7420.00	14.00	Nos	530.00	7420.00	0.00	0.00	Angle bracket used for camera
12	Item No. 12 as per allotment PVC CON S/F PVC Conduit: 25MM	130.00	Mtr	124.00	16120.00	125.00	Mtr	124.00	15500.00	0.00	620.00	as per site requirement
13	Item No. 13 as per allotment Dismantling and re-erection of G.I pole 7.5/69 Mtr	1.00	Nos	1704.00	1704.00	2.00	Nos	1704.00	3408.00	1704.00	0.00	
15	Extrae item No1 vide Endst No. 1620 dated 02.07.2025 Providing and fixing of steel name plate of thickness 1mm, 304 grade of size 36"x30"					1.00	0.00	12376.00	12376.00		12376.00	Due to inauguration of Hon'ble M.P
	Total			Rs.	949274.00			976114.00	59184.00	44720.00	12376.00	
	Less 3.00%				28478.22			29283.42	1775.52	1341.60	371.28	
	Deviation 10.94%	Total			921113.00			946831.00	57408.00	43378.00	12005.00	
1	15% of agreement upto which E.E. in competent to approved											
2	Deviation upto 10% -/+ of agreement Quantity will not require any sanction.											
3	Deviation as per Sr. no. 34 of appendix-1 of CPWD works manual 2014.											
4	The work has been done as per DNIT/MORT & H/PWD specification.											
5	The work has been carried out as per site requirement.											
6	Agreement amount of Rs.921113/-											

Recommended for approval please

[Signature]
SDE-3 (Elect.)

[Signature]

satile

TAX INVOICE

Sector 15 C
Chandigarh 160015
India
GSTIN 04AAUPL3072B1ZW

Invoice No.
Invoice Date
Terms
PO No./Date

: INV-000659
: 29/07/2025
: Due on Receipt
: EE(Electrical) vide Endst No.
625-30 Dated-02.04.25

Area Code

: Chandigarh (04)

Bill To

Executive Engineer, Electrical Division, M.C Chandigarh
NEW DELUXE BUILDING SECTOR-17 SECTOR 17

India
GSTIN 04AAALM0758K1Z1
PAN No

Ship To

NEW DELUXE BUILDING SECTOR-17 SECTOR 17
India

Sr. No.	Item & Description	Unit	HSN /SAC	HSN	Qty	Rate	Amount
1	Installation of CCTV Camera on Outskirt of Sector 45 Ward No.34 Chandigarh (Work No. 30/18th L.S)	Nos	852580	852580	1.00	9,46,831.00	9,46,831.00


Total In Words
Rupees Nine Lakh Forty-Six Thousand Eight Hundred Thirty-One Only

Notes

Thanks for your business.

Bank details - M/s VERSATILE . Bank - IndusInd Bank Ltd., Account no. -201003068794, Bank Address - SCO 20 , Sector 16 Chandigarh. 160015 , RTGS/NEFT IFS Code: INDB0000597

Sub Total (Tax Inclusive)	9,46,831.00
Total Taxable Amount	8,02,399.16
CGST9 (9%)	72,215.92
UTGST9 (9%)	72,215.92
Total	₹9,46,831.00



Authorized Signature

*Only amount verified with bill
entire responsibility of GST authorities
lia with contractor*

HSN/SAC Summary:

HSN/SAC	Taxable Amount	CGST		UTGST		Total Tax Amount
		Rate	Amount	Rate	Amount	
852580	8,02,399.16	9%	72,215.92	9%	72,215.92	1,44,431.84
Total	8,02,399.16		72,215.92		72,215.92	1,44,431.84

From

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

To

The Sub Divisional Engineer,
Electrical Sub Division No.2,
Municipal Corporation,
Chandigarh.

Memo No. 1775-76

Dated 29/7/15

Subject: - Final extension in Time for the work - Installation of CCTV camera on
outskirt of Sector 45 Ward No.34, Chandigarh (Work No.30/18th L.S.).

Reference: Your office letter No.436 dated 23.07.2025.

As recommended by, sanction is hereby accorded for final extension in time
limit upto **07.07.2025** for the work cited as subject in favour of **M/s Versatile, House No.2246,
Sector 15C, Chandigarh** in the public interest, subject to condition that the Corporation do not
sustain any financial loss on account of delay.

1. That there is no undue benefit to the agency and no resultant or otherwise loss to the
Municipal Corporation, Chandigarh due to this extension in time limit.
2. SDE will ensure that the contractual agency had applied for the extension within the
stipulated time period of agreement.
3. SDE will ensure that the work stand completed in all respects.

DA/-

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

Dated

Endst. No.

Copy of the above is forwarded to Supdt./DAO (Electrical), M.C. Chandigarh
for information and necessary action.

Executive Engineer,
Electrical Division
Chandigarh

(13)

MUNICIPAL CORPORATION, CHANDIGARH
OFFICE OF EXECUTIVE ENGINEER, ELECTRICAL DIVISION,
 Regd. Office: New Deluxe Building, Sector 17, Chandigarh

Allotment No. 09/EMC/2025/

Dated

To

M's Versatile,
 House No 2246,
 Sector 15C,
 Chandigarh

Memo No: 625-30

Dated: 8/4/25

Subject: Installation of CCTV camera on outskirts of Sector 45 Ward No.34, Chandigarh (Work No.30/18th L.S.)

Ref: Your tender dated 17.03.2025.

As a result of your tender dated 17.03.2025 on furnishing the BG No.301044993382 dated 21.03.2025 amounting to Rs.46,056/- of IndusInd Bank. (5% of tender value) in response of the acceptance letter sent to you vide this office letter mentioned under reference, the above noted work in the amount of Rs.9,21,113/- (Rs.Nine Lakh Twenty One Thousand One Hundred and Thirteen Only) i.e. Less 3.00% against DNIT amount Rs.9,49,602/- is hereby allotted to you on behalf of the Commissioner, M.C. Chandigarh as per terms and condition of detailed notice inviting tenders with a time limit of 30 days to be reckoned from the date of issue of this letter.

S. No.	Description	Qty	Rate	AMOUNT
1	Supply, erection, testing and commissioning OFI Image Sensor 1/3" Progressive Scan CMOS 2 Min. Illumination Color: 0.01 Lux 3 Wide Dynamic Range Digital WDR 4 Lens 2.8mm/ 4mm 5 Supplement Light IR and White Light 6 Supplement Light Range IR upto 20 meters and White Light upto 15 meters 7 Max. Resolution 1920 x 1080 8 Main stream 25 fps (1920 x 1080, 1280 x 720) 9 Sub-Stream 25 fps (640 x 480, 640 x 360) 10 Video Compression "First stream: H.265, H.264 Second stream: H.265, H.264" 11 Video Bit Rate 32 Kbps to 8 Mbps 12 Protocols TCP/IP, ICMP, HTTP, HTTPS, DHCP, DNS, RTP, RTSP, NTP, IGMP, IPv6, IPv4, UDP, QoS 13 Simultaneous Live View Up to 6 channels 14 User/Host Up to 32 users. 3 levels: administrator, operator and user 15 Image Enhancement BLC, 3D DNR, HLC 16 Ethernet Interface 1 RJ45 10 M 100 M Ethernet port 17 Built in Microphone Must be Supported 18 Basic Event Motion detection, video tampering alarm, exception 19 Linkage Method Notify surveillance center 20 Startup and Operating Conditions -30 °C to 60 °C 21 General Function Heartbeat, mirror, password protection, anti-banding 22 Power Supply 12 VDC PoE 23 Protection IP67 24 Certificate BIS/CE/FCC Approved Makes: Prama, Norden, matrix, honeywell, axis, bosch, Infinoa, mobotix, I2V. Also install sticker (MPLAD work with the name of M.P.) each and every CCTV camera size of sticker 3"x3" inch. There should be a on site warranty for 1 years. The work should be executed as per Enginner in charge	51 Nos.	Rs.4064/- each	Rs.207264/- (Rs.Two Lakh Seven Thousand Two Hundred and Sixty Four Only)
2	Supply, erection, testing and commissioning 1 IP video input 8-ch 2 Incoming bandwidth 80 Mbps 4 "HDMI output resolution" 4K - 4096 x 2160, 2K - 2560 x 1440, 1920 x 1080, 1280 x 1024, 1280 x 720 5 "VGA output resolution" 1920 x 1080, 1280 x 1024, 1280 x 720 6 Video output mode HDMI/VGA simultaneous output 7 Decoding format H.265, H.265+ 8 Recording resolution 8 MP/ 4 MP/3 MP/1080p/720p 9 Network protocols TCP/IP, DHCP, IPv4, IPv6, DNS, DDNS, NTP, SMTP 10 SATA 1 SATA interfaces 11 Capacity Up to 8TB capacity for each HDD 12 Two-way audio 1-ch, RCA 13 Network interface 1 RJ-45 10/100/1000 Mbps selfadaptive Ethernet interface 14 USB interface 2 x USB 2.0 15 Power supply 12 VDC 16 Working temperature -10 to +55° C 17 Certification BIS, CE, FCC Model No.: Prama, Norden, matrix, honeywell, axis, bosch, Infinoa, mobotix, I2V. There should be a on site warranty for 1 years. Also install sticker (MPLAD work with the name of M.P.) each and every CCTV camera size of sticker 3"x3" inch The work should be executed as per Enginner in charge	14 Nos.	Rs.9177/- each	Rs.128478/- (Rs.One Lakh Twenty Eight Thousand Four Hundred and Seventy Eight Only)
3	Supply, erection, testing and commissioning of LED 18.5 inch.Make L.G,	1	Rs.10488/-	Rs.10488/-

	Samsung, panasonic or equivalent. There should be a on site warranty for 1 years. The work should be executed as per Engineer in charge	Non	each	(Rs. Ten Thousand Four Hundred and Eighty Eight Only)
4	Supply, erection, testing an commissioning Of poe 4 port giga poe switch Operating Temperature -20 to 55 deg C Operating Humidity 5 - 95% RH Forwarding Capacity 0.86 Mpps Bandwidth 1.2 Gbps Model: SCN04POE2U Additional Details PoE Port: 4x10/100 Mbps Standard IEC61000-4-2 Storage Temperature -40 to 70 deg C Model No.: cisco, netgear, D-link, Fortinet/. There should be a on site warranty for 1 years. The work should be executed as per Engineer in charge	18 Nos.	Rs. 7866/- each	Rs. 141588/- (Rs. One Lakh Forty One Thousand Five Hundred and Eighty Eight Only)
5	Supply, erection, testing an commissioning of HDD 2 TB 2 TB Surveillance Grade HDD S No. Specification Description 1 Interface SATA 6Gb/s 2 Drive Bays Upto 8 3 MSTR 180 MB/s 4 Cache 256 MB 5 MTBF 1000000 Hrs 6 WRL 180 Model No.: SEGATE WD MATRIX There should be a on site warranty for 1 years. The work should be executed as per Engineer in charge	14 Nos.	Rs. 7866/- each	Rs. 110124/- (Rs. One Lakh Ten Thousand and Twenty Four Only)
6	Supply, erection, testing an commissioning of Outdoor/ Rack Plastic Approved Make : D-Link, Rittal, President, Comrack. The work should be executed as per Engineer in charge	14 Nos.	Rs. 3277/- each	Rs. 45878/- (Rs. Forty Five Thousand Eight Hundred and Seventy Eight Only)
7	Supply & Erection of PVC Insulated sheathed) Copper Conductor Cable ISI marked size 3 core 1.5 mm2. Supply & Erection of ISI Marked PVC insulated 3 core 1.5mm2 cable of Copper Conductor (Sheathed) make Finolex/ Lapp/ Polycab/ Havells/ sunhome left bare in pipe of suitable size excluding cost and erection of pipe/pole etc. (i) Cable size 3 core 1.5 mm2 Copper Conductor 1100 Volts Grade. The work shall be executed to the entire satisfaction of Engineer-in-charge.	550 Mtr.	Rs. 147/- p/mtr	Rs. 80150/- (Rs. Eighty Thousand Eight Hundred and Fifty Only)
8	Supply, erection, testing an commissioning OF PROTECTION BOX FOR CCTV CAMERA SECURE FIRE PVC Square Junction Box for CCTV Camera Mounting 4X4, White Model No.: ISI The work shall be executed to the entire satisfaction of Engineer-in-charge.	45 No	Rs. 760/- each	Rs. 34200/- (Rs. Thirty Four Thousand and Two Hundred Only)
9	Supply, erection, testing an commissioning of solid Cable cat 6, 4 pair, UTP, LSZH 305 m Approved Make: Panduit, Finolex, D-Link, Molex, CANVA/TOSHIBA or to be installed camera only. The cable to be approved from the Engineer in Charge.	2600 Mtr.	Rs. 53/- p/mtr	Rs. 137800/- (Rs. One Lakh Thirty Seven Thousand and Eight Hundred Only)
10	Supply and Erection of Angle Iron of bracket of 3' long made out of Angle Iron of size 35x35x6 & fixed on top of G.I. pipe (0.5m) long 4" dia angle to support the bracket complete in all respect with suitable clump and nuts/bolts to the entire satisfaction of the Engineer-in-charge.	45 Nos.	Rs. 608/- each	Rs. 27360/- (Rs. Twenty Seven Thousand Three Hundred and Sixty Only)
11	Supplying and fixing suitable size GI box with modular plate and cover in FRLS on surface or in recess, including providing and fixing 6 pin 5/6 & 15/16 amps modular socket outlet and 15/16 amps modular switch, connection etc. as required.	14 No.	Rs. 530/- each	Rs. 7420/- (Rs. Seven Thousand Four Hundred and Twenty Only)
12	PVC CONDUIT PVC Conduit: Supplying & Fixing of following sizes of PVC conduit along with accessories in surface recess including cutting the wall and making good the same in case of recessed conduit as required. The work shall be executed to the entire satisfaction of Engineer in charge			
12.1	25 mm	130 Mtrs.	Rs. 124/- p/mtr	Rs. 16120/- (Rs. Sixteen Thousand One Hundred and Twenty Only)
13	Dismantling and Re-erection of G.I. pipe pole 7.5/9 Mtr. Long alongwith Globe Fitting etc. & other material complete in all respect. The pole shall be erected 1.5 mtr. below the ground level in 8" internal dia ready made RCC muff. The gap between the pole and the muff shall be filled with the cement concrete 1:2:4. The cost includes all labour and material. The bottom portion upto 1.25 mtr of the pole should be painted with two coats of black bituminous paint after removing the dust. The job shall be completed to the entire satisfaction of Engineer-in-charge.	1 Nos.	Rs. 1704/- each	Rs. 1704/- (Rs. One Thousand Seven Hundred and Four Only)
14	PAINTING & NUMBERING OF POLES 7.5/9 MTR. LONG: -	1	Rs. 328/-	Rs. 328/-

Painting of poles above ground level with two coats of black paint of Nerolec/Asian/ICI duly approved by the Engineer-in-charge. The pole surface should be cleaned well by removing dust/ rust & other depositions & smoothened with the sand paper/iron brush & proper filling be made before painting. The job to the entire satisfaction of Engineer-in-charge.	Nos.	each	(Rs. Three Hundred and Twenty Eight Only)
Total amount as per approved DNIT			Rs. 9,49,602/-
Percentage rate quoted by the agency / Contractor @ 3.00%			Rs. 28,489
Total Allotted Amount			Rs. 9,21,113/-
Condition: All the terms and conditions of the approved DNIT will be complied by the agency			

ADDITIONAL TERM & CONDITIONS:-

- The contractors shall quote single rate. In case any contractor quotes more than one rate, his tender will be rejected.
- The contractor bidder should quote the rates of item inclusive all taxes and levies as applicable.
- The quantities of items as detailed are tentative and can be increased/decreased as per actual requirement at site by Engineer-in-charge.
- The Schedule of Rates shall be considered as C.P.W.D. Specifications and Delhi Schedule of Rates- 2019 respectively.
- All the above rates are subject to various notes given in the relevant chapter of DSR- 2019. The contractor shall quote their own rates for non schedule. No premium will be allowed on N.S. items.
- The work shall be carried out as per C.P.W.D Specifications latest edition. If any item is not available in the C.P.W.D, relevant ISI (Indian Standard Institute) specification shall be followed.
- The contractual agency shall make his own arrangement of water for construction purposes. In case the contractual agency takes temporary water connection from Municipal Corporation, Chandigarh, the recovery of water charges shall be made @ 1.5% as per notification issued by Chandigarh Administration Local Govt. department notification No.- 6/1/195-F II (8)- 2011/4088 dt: 24.05.2011.
- Rate for the items are inclusive of all the labour, T&P, incidental and over head charges, contractor's profit unless otherwise specified. The contractor shall quote the rates accordingly.
- The contractor shall employ a qualified Engineer for supervision of work at site. The supervisor shall be readily available at all the times during execution of the work.
- The contractor shall purchase the material either from the authorized distributors/dealers or direct from the manufacturers & bill for the same shall be submitted
- The contractor should quote the rates in words as well as in figures inclusive of all charges and taxes if any for each item as unit rate
- The contractor shall furnish the work execution schedule immediately after receipt of order.
- The Bank Guarantee @ 5% shall be released to the agency after completion of the guarantee/ warranty period of the items installed by the contractor. In case guarantee/ warranty period is not mentioned. The bank guarantee shall be released after 06 months from completion of the work.
- The system must be in running condition all the time.
- The major maintenance should be carried out by the firm by providing some standby arrangements to avoid any disruption in recording of CCTV.
- The rates quoted should be inclusive of atleast one time inspection of complete system in a week, in addition to emergency period.
- Log book shall be maintained by the agency for routine inspection and complaints attended by him on demand shall be recorded.
- Before tendering the bidders are requested to visit the site to ascertain the site conditions, levels, land strata for cutting, working condition etc. etc. for appropriate tendering purpose.
- The quantities of items as detailed are tentative and can be increased/decreased as per actual requirement at site by Engineer-in-charge.
- The contractor shall employ a qualified Engineer for supervision of work at site. The supervisor shall be readily available at all the times during execution of the work
- The PVC copper wire should conform to latest relevant I.S. code and duly ISI marked make or any other ISI Marked duly approved by the Engineer-in-Charge.
- All the cable terminals shall be provided with the do well lugs/thimbles reducer type duly crimped with crimping tools.
- The Contractor should have GST.
- The responsibility for the security of men and material solely rest upon the firm.
- No claim on account of any type of breakage/theft or fire hazard during installation shall be entertained.
- No claim shall be entertained due to fluctuation of voltage, which may cause damage to the CCTV cameras, main switches, wires, cables etc.
- The contractor is required to get all risk comprehensive insurance for men & material valid upto the completion of the work right from the initial stage of transit/ transportation of material, installation, testing and handing over to the department.
- All the supply and erection material should be guaranteed for 1 year period against all the item and the guarantee card of the batteries shall have to be submitted before installing the same at site.
- Delay in attending the calls and or repairing the defective equipments before time limit i.e. 24 hours specified in this clause, without providing the substitute, will attract penalty @Rs. 500 per day per camera.
- Security shall be deducted on each running/Final Bill of the firm as per CPWD Work manual 2019.
- Apart from the service/ repair calls, the service engineer deputed by the agency will visit the site once every week to access he serviceability of the system and thrice in a year to carry out the preventive maintenance and diagnostic of the system during the warranty period.
- The defective CCTV cameras, switches, OFC, CAT6, power supply/ power cable, UPS parts, cards etc. should be repaired on the same day at site location and in case of major defects requiring the defective card/ item/ equipment etc to be taken to the workshop, it should be returned within one week duly repaired and immediate substitute for card/ item/ equipment will be provided by the agency without any extra cost.
- The supplier/ agency shall provide necessary software updation free of cost during the AMC period.
- Any error or omission in the nomenclature can be corrected at any stage.
- Before tendering the bidders are requested to visit the site to ascertain the site lift pit and old lift condition required for appropriate tendering purpose.
- The lift will be dismantled by the agency and the old lift material will be of agency whose credit already taken while making rate of lift.
- Municipal Corporation reserves the right to place the order as a whole or in part and to reject any or all the tenders received without assigning any reason.

38. In case of failure or default in the performance or responsibilities or breach of terms and conditions of DNIT or agreement, action as per "Policy on blacklisting, 2009" issued vide Finance Department, Chandigarh Administration Notification No. 1927-F&PO(3)-2009/1170 dated 27.02.2009 shall be taken.
39. The officer inviting tenders, Contracting / Purchasing Agency (herein-after referred to as Purchaser) reserve the right to modify the schedule of requirements, delivery period, technical particulars and general terms & conditions at any time and to place the order as a whole or in parts and to reject any or all the tenders received without assigning any reasons. He will not be responsible for any loss and will not pay for expenses or losses that may be incurred by the tenderer in the preparation of the tenders alongwith other information as sought in this tender.
40. All the works should be executed as per description and specifications. The work shall be done as per best trade practices/Engg. practices and in accordance with the requirements of all local codes, rules & regulations applicable and engineering practices etc. for installation of lift in the Buildings. In case of any implications because of violation of bye laws, it shall be the sole responsibility of the firm. The work shall conform to Indian/International Standards amended upto date.
41. The specifications and drawings are giving broad requirements only. All equipment and installation shall be as per Elevator Suppliers own design and installation methods. The contractor shall prepare and submit detailed drawings & technical specification of Lift for approval of the Engineer-in-charge before commencement of Manufacturing. Only after specific approval is given to these specifications & drawings, the manufacturing of equipment shall commence. In case the approval is not accorded within 15 days, the drawings & specifications may be deemed as approved & contractor may proceed further. No time extension on this account shall be accorded.
42. Nothing contained in these specifications, drawings, approvals accorded/deemed approvals & terms & conditions shall absolve the contractors from complete responsibility of the design, installation & performance of the lift/elevator.
43. The firm shall guarantee that the materials and workmanship of the equipment installed under these specifications are new and first class in every respect and shall guarantee for smooth and trouble free running.
44. The firm shall obtain and furnish all necessary local, provincial or National Govt. permits, clearance & approvals and shall make arrangements for inspection and testing of installations required thereby at his own in favour of Municipal Corporation without any extra cost. Whether required or not the contractor shall be responsible to obtain all statutory clearances at his own which may be either on his own behalf or on behalf of Municipal Corporation, Chandigarh.
45. Not withstanding anything above, the provision of any rules/orders issued separately towards disciplinary action by Municipal Corporation, Chandigarh shall be applicable for contractors.
46. Successful tender shall deposit an amount equal to 5% of the tendered and accepted value of the work as per performance Bank guarantee PBG (Performance Bank Guarantee) within 07 days of issue of acceptance letter and it should be verified from the respective Bank and by the concerned Executive Engineer.
47. Bank guarantee:- It should be verified by the concerned E.E. from the respective Bank before issuing the allotment.
48. The contractual/agency shall quote their rates including all taxes as applicable as on date.
49. The T.D.S. as applicable will be deducted from each and every running bills/ Final bills of contract as per instruction of Govt. of India review time to time.
50. The G.S.T. (Goods and Service Tax) will be deducted 2% from each and every Running/ Final bill of agency/ Contract as per direction issued by Additional Commissioner-II vide Memo No. 8332 dated 26.09.2018 & as per instructions issued by Govt. of India time to time.

Further under the power conferred upon me vide clause two of your tender dated 17.03.2025, I being the engineer-in-charge of the work hereby fix the date of commencement from the issue of this letter. Time & quality is the essence of the order and should be strictly maintained.

You are requested to contact the S.D.E. (E-3) M.C. Chandigarh for taking detailed demarcation in connection with the above said work. Your contract agreement is under preparation in the office and you are requested to attend this office during working hours within ten days of issue of this letter to sign the agreement.

All pages initialed.

Note: As per condition of MCC, all the charges/taxes will be borne by the contractor and nothing extra shall be paid by the Department on this account. Conclusive

Executive Engineer,
Electrical Division,
M.C. Chandigarh.

Endst. No.

Dated

Copy of the above is forwarded to the following for information and necessary action please:-

1. The Superintending Engineer (H&E), Municipal Corporation, Chandigarh for information.
2. The Sub Divisional Engineer, Electrical Sub Division No.3, M.C. Chandigarh.
- (a) It should be sole responsibility to SDE/JE of site that material/make should be as per allotment/DNIT. He should further ensure that the work is to be got done as per requirement/provision in the estimate and payment of actual work done is made. It should be ensured that the permission for road cutting is sent to the contractor immediately so that the work is not delayed beyond the stipulated time period. Demarcation may also be given immediately.
- (b) The amount is chargeable to MPLADS Head. Estimate approved by SDE (MPLADS vide office order No.55 dated 24.02.2025 amounting to Rs.9.97 lakh.
- (c) Please ensure that the work should be completed within stipulated period.
3. Supdt./D.A./HDM O/o Elect. Division, Municipal Corporation, Chandigarh.

Executive Engineer,
Electrical Division,
M.C. Chandigarh